



## Six months Progress Report March until August, 2007

### Project Name:

**Safe Water for Healthy Life in Mahweet**

### Project Objective:

*Three communities will be connected to improve water supply system at household level and the communities will handle the water in a good manner.*

#### ◆ **Outputs to achieve under objective**

Objective	Outputs
Three communities will be connected to improve water supply system at household level and the communities will handle the water in a good manner.	1. Three Water Distribution networks established
	2. Three water supply feeding will be rehabilitated
	3. Awareness campaign on safe water handling, public cleaning, and water hygienic will be conducted
	4. Capacity building training for the water supply management unit will be conducted

### Activities undertaken during this period (by output):

- Output 1: Three Water Distribution networks established

Till the end of August, 07, networks of three water distribution have been established. The networks connect 112 household in all three communities' benefited 1232 people.

- Output 2: Three water supply feeding will be rehabilitated

Till the end of August 2007 all the three water supply feeding including wells, pumps, and generators were rehabilitated. The water supply feeding pumps water from water resources to the water tanks. The leant of the three wells were between 15 20 meters, by the end of August all of them were deepen leant more about three to five meters more in order to guarantee enough water for the new systems to have water flow all 24 hours for the beneficiaries.



- Output 3: Awareness campaign on safe water handling, public cleaning, and water hygienic will be conducted

The awareness campaign started in the second half of August 2007 by hiring the consultant who took the responsibilities of the campaign with the Project Engineer. The consultant completed one week training for the communities' volunteers and water supply management staff benefited 26 members 13 females and 13 males. The training was in public cleaning, water hygiene, and the good practice of handling water.

- Output 4: Capacity building training for the water supply management unit will be conducted

During the past six months the Project Engineer with the three management unit staff and the communities' members reviewed the management's unit bylaws the job description for each members re-elect the committee members. Moreover, these new bylaws and job descriptions were approved by the district local council. In addition three types of training were conducted for the three management units for the three communities, benefited 18 members 9 males and 9 females three from each community as following:

- 1- Water supply system maintenance
- 2- Project management
- 3- Bookkeeping and financial management



**5- Activities Plan for the next Six months (Sep, 2007 till Feb, 08):**

Activities	Schedule (in Months)					
	9	10	11	12	1	2
Conduct the awareness campaign for three communities.	*	*				
To monitor and follow up Water management unites performances	*	*	*	*	*	*
To support the beneficiaries with all technical advices needed for cleaning water supply maintenance and financial management.	*	*	*	*	*	*
To write the project final report						*